

ID	Task Name	Duration	Start	Finish	Half 1, 2016										Half 2, 2016										Half 1, 2017										Half 2, 2017									
					S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D												
221	اعمال الابواب والشبابيك	6 days	Wed 1/20/16	Wed 1/27/16																																								
222	اعمال البياض	6 days	Wed 1/20/16	Wed 1/27/16																																								
223	بياض الفواصل	6 days	Wed 1/20/16	Wed 1/27/16																																								
224	بياض السقف	2 days	Wed 1/20/16	Sat 1/23/16																																								
225	بياض اسفل فخذ السلم	1 day	Wed 1/20/16	Thu 1/21/16																																								
226	اعمال النقاشه	5 days	Wed 1/20/16	Tue 1/26/16																																								
227	نقاشه الفواصل	5 days	Wed 1/20/16	Tue 1/26/16																																								
228	نقاشه السقوفات	2 days	Wed 1/20/16	Sat 1/23/16																																								
229	نقاشه اسفل فخذ السلم	1 day	Wed 1/20/16	Thu 1/21/16																																								
230	اعمال البلاط	3 days	Wed 1/20/16	Sun 1/24/16																																								
231	بلاط الأرضيات	3 days	Wed 1/20/16	Sun 1/24/16																																								
232	بلاط الحمامات	2 days	Wed 1/20/16	Sat 1/23/16																																								
233	رخام لدرج اويسطه السلم	1 day	Wed 1/20/16	Thu 1/21/16																																								
234	اعمال الكهرباء	6 days	Wed 1/20/16	Wed 1/27/16																																								
235	اعمال الصرف الصحي	3 days	Wed 1/20/16	Sun 1/24/16																																								
236	اعمال الطابق الثامن	423 days	Wed 1/20/16	Sun 8/20/17																																								
237	اعمال الخرسانه المسلحه	30 days	Mon 7/10/17	Sun 8/20/17																																								
238	خرسانه مسلحه للحوائط القص	10 days	Mon 7/10/17	Mon 7/24/17																																								
239	خرسانه المسلحه للاعمده	15 days	Mon 7/10/17	Mon 7/31/17																																								
240	خرسانه مسلحه للبلاطات	30 days	Mon 7/10/17	Sun 8/20/17																																								
241	خرسانه مسلحه للسلالم	3 days	Mon 7/10/17	Thu 7/13/17																																								
242	اعمال المباني	10 days	Wed 1/20/16	Tue 2/2/16																																								
243	مباني الفواصل	10 days	Wed 1/20/16	Tue 2/2/16																																								
244	اعمال الابواب والشبابيك	6 days	Wed 1/20/16	Wed 1/27/16																																								
245	اعمال البياض	6 days	Wed 1/20/16	Wed 1/27/16																																								
246	بياض الفواصل	6 days	Wed 1/20/16	Wed 1/27/16																																								
247	بياض السقف	2 days	Wed 1/20/16	Sat 1/23/16																																								
248	بياض اسفل فخذ السلم	1 day	Wed 1/20/16	Thu 1/21/16																																								
249	اعمال النقاشه	5 days	Wed 1/20/16	Tue 1/26/16																																								
250	نقاشه الفواصل	5 days	Wed 1/20/16	Tue 1/26/16																																								
251	نقاشه السقوفات	2 days	Wed 1/20/16	Sat 1/23/16																																								
252	نقاشه اسفل فخذ السلم	1 day	Wed 1/20/16	Thu 1/21/16																																								
253	اعمال البلاط	5 days	Wed 1/20/16	Tue 1/26/16																														</										

ID		Task Name	Duration	Start	Finish						Half 1, 2016					Half 2, 2016					Half 1, 2017					Half 2, 2017					H																																																																																																																																																																																																																																																																															
						S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S		O	N	D																																																																																																																																																																																																																																																																												
276		بلاط الأرضيات	3 days	Wed 1/20/16	Sun 1/24/16																																																																																																																																																																																																																																																																																																									

Project: التخطيط
Date: Wed 10/21/15

Task

Rolled Up Critical Task

Project Summary

Manual Task

Finish-only

Critical Task

Rolled Up Milestone

Group By Summary

Duration-only

Progress

Milestone

Rolled Up Progress

Inactive Task

Manual Summary Rollup

Deadline

Summary

Split

Inactive Milestone

Manual Summary

Rolled Up Task

External Tasks

Inactive Summary

Start-only

Page 6